



City of West Allis Engineering Department
Construction in Progress
 Updated 9/18/2020 8:50 AM

2020 Active Streets	Location	Type of Work	Summary of Work
	Root River Parkway between W. Lincoln Ave and W. Cleveland Ave and also from W. Oklahoma Ave and W. Morgan Ave.	Temporary closure of Root River Parkway to encourage citizens to be active	The work is temporarily closing Root River Parkway in order to encourage citizens to be active.
			Comments
	Contacts		



City of West Allis Engineering Department
Construction in Progress
 Updated 9/18/2020 8:50 AM

Skate Park Renovation	Location	Type of Work	Summary of Work
	West Allis Skate Park, Radtke Park, Northeast corner of 84th and National	Temporary closure of Skate Park to renovate features of the park.	The work is temporarily closing the Skate Park for renovations.
			Comments
Contacts			
			City of West Allis Rob Hutter 414-587-1699 rhutter@westalliswi.gov



City of West Allis Engineering Department
Construction in Progress
 Updated 9/18/2020 8:50 AM

2020 National Ave, 82nd Street to 76th Street - WisDOT

Location	Type of Work	Summary of Work
W. National Ave S. 76 th Street to S. 82 nd Street	Road Reconstruction	<p>The work under this Contract consists of the reconstruction of a variable width, 8" Doweled Concrete Pavement, on a 6" dense graded base of crushed stone with driveway approaches, landscaping, sanitary sewer relay, storm sewer relay, water main relay, building services and pavement marking.</p> <hr/> <p>Comments</p> <p>Eastbound National Avenue is closed from S. 82nd Street to S. 76th Street. Westbound National Avenue is open from S. 82nd Street to S. 76th Street.</p> <p>Advanced warning signs are in place. Eastbound drivers should use the posted detour on S. 84th Street, W. Greenfield Avenue, and S. 76th Street.</p> <p>The entire section from S. 82nd Street to S. 76th has been paved. The next step in this section is the landscaping and streetscaping work. There is an extensive amount of work to complete the landscaping and streetscaping. The entire road is scheduled to be opened in October 2020.</p>

Contacts	
Contractor LaLonde Contractors Eric Schmeling 414-688-1895 eschmeling@lciwi.com	Wisconsin Department of Transportation Community Engineering (WisDOT Inspector) Steve Graetz 414-313-5965 Cebshellc-steven@sbcglobal.net



City of West Allis Engineering Department
Construction in Progress
 Updated 9/18/2020 8:50 AM

2020 Highway 100 Resurfacing - WisDOT

Location	Type of Work	Summary of Work
S. 108th Street (Hwy. 100) W. Morgan Ave to North City Limits	Road Resurfacing	<p>The work under this Contract consists of the resurfacing of a variable width existing asphalt (over concrete) road. Sidewalk, storm inlets, signals, underground sewer work, and pavement marking are also included in this project.</p> <p>Comments</p> <p>Daytime and nighttime construction is scheduled to continue the week of September 8th. This is a Wisconsin Department of Transportation project, not a City of West Allis project. <u>All questions should go to Ms. Kayla Wise.</u></p> <p>WisDOT has set up a webpage to follow for updates on the projects. The page is located at: https://projects.511wi.gov/wis100/</p>

Contacts	
Contractor	Wisconsin Department of Transportation
Trevor Wallner Payne and Dolan 262-366-5177 twallner@payneanddolan.com	Kayla Wise State Highway 100 Redevelopment Contact kayla@devorpr.com 262-290-0014



City of West Allis Engineering Department
Construction in Progress
 Updated 9/18/2020 8:50 AM

2020 No. 4	Location	Type of Work	Summary of Work
	S. 58th Street W. Beloit Road to W. Mobile Street	Road Reconstruction	The work under this Contract consists of the reconstruction of a 29 foot wide, 7" Concrete pavement, on a 5" dense graded base of crushed stone with driveway approaches, landscaping, sanitary sewer, storm sewer, and water main.
			Comments
Contacts		City of West Allis	
Contractor LaLonde Contractors Brandon Dachowski 414-651-1347 bdachowski@lciwi.com		Eric Jeske 414-587-1696 ejeske@westalliswi.gov	



City of West Allis Engineering Department
Construction in Progress
 Updated 9/18/2020 8:50 AM

2020 No. 5	Location	Type of Work	Summary of Work
	W. Lakefield Dr. East of S. 119 th Street to S. 122 nd Street	Road Reconstruction	The work under this Contract consists of the reconstruction of a 29 foot wide, 7" Concrete pavement, on a 18" dense graded base of crushed stone with driveway approaches, landscaping, sanitary sewer, storm sewer, and water main.
	W. Euclid Ave S. 119 th Street to S. Villa Circle		<div style="background-color: orange; padding: 2px;">Comments</div> Minor punchlist items will be done the week of September 21 st .
	Contacts		
Contractor		City of West Allis	
LaLonde Contractors Brandon Dachowski 414-651-1347 bdachowski@lciwi.com		Dan Schwartz 414-550-3455 dschwartz@westalliswi.gov	



City of West Allis Engineering Department
Construction in Progress
 Updated 9/18/2020 8:50 AM

2020 No. 1	Location	Type of Work	Summary of Work
	W. Grant Street W. Beloit Road to S. 60 th Street	Road Reconstruction	The work under this Contract consists of the reconstruction of a 29 foot wide, 7" Concrete pavement, on a 5" dense graded base of crushed stone with driveway approaches, landscaping, sanitary sewer, storm sewer, and water main.
	Comments		
	Minor punchlist work will be done the week of September 21 st .		
Contacts			
Contractor		City of West Allis	
LaLonde Contractors Brandon Dachowski 414-651-1347 bdachowski@lciwi.com		Bob Strysick 414-588-9533 rstrysick@westalliswi.gov	



City of West Allis Engineering Department
Construction in Progress
 Updated 9/18/2020 8:50 AM

2020 No. 3	Location	Type of Work	Summary of Work
	S. 90th Street W. Greenfield Ave to W. Lapham St	Road Reconstruction	The work under this Contract consists of the reconstruction of a 29 foot wide, 7" Concrete pavement, on a 5" dense graded base of crushed stone with driveway approaches, landscaping, sanitary sewer, storm sewer, and water main.
			Comments
Contacts			
Contractor		City of West Allis	
American Sewer Services Adam Biondich 414-254-0262 abiondich@amsewer.com		Tim Brossard 414-588-7748 tbrossard@westalliswi.gov	



City of West Allis Engineering Department
Construction in Progress
 Updated 9/18/2020 8:50 AM

2020 No. 7	Location	Type of Work	Summary of Work
	W. Cleveland Avenue S. 72 nd Street to S. 76 th Street S. Wollmer Road W. National Avenue to W. Oklahoma Avenue	Road Resurfacing	The work under this Contract consists of the resurfacing of an existing concrete pavement. The pavement will be milled, patched, cracked and sealed, and resurfaced. Minor underground work will also be done.
			Comments
	Contacts		
Contractor		City of West Allis	
Stark Asphalt Corporation Bruce Borden 414-406-0105 bruceb@starkcorp.us		Michael Lee 414-299-9714 mlee@westalliswi.gov	



City of West Allis Engineering Department
Construction in Progress
 Updated 9/18/2020 8:50 AM

2020 No. 8	Location	Type of Work	Summary of Work
	S. 97th Street W. Greenfield Ave to W. Lapham Street S. 96th Street W. Greenfield Ave to W. Lapham Street S. 94th Street W. Greenfield Ave to W. Orchard St	Asphalt Road Repaving	<p>The work under this Contract consists of removing an existing macadam pavement and replacing it with a new asphalt pavement. Sanitary sewer mainline work and water main work will be done as part of this project.</p>
	Comments		
	<p>Underground work on S. 94th Street has been completed. The road will be removed and gravel will be placed the week of September 21st. Access to homes will be limited during the day.</p> <p>Underground work on S. 96th Street has been completed. The road will be removed and gravel will be placed the week of September 21st. Access to homes will be limited during the day.</p> <p>Underground work on S. 97th Street has been completed. The road will be removed and gravel will be placed the week of September 21st. Access to homes will be limited during the day.</p>		
Contacts			
Contractor		City of West Allis	
LaLonde Contractors Brandon Dachowski 414-651-1347 bdachowski@lciwi.com		Frank Leung 414-299-9671 fileung@westalliswi.gov	



City of West Allis Engineering Department
Construction in Progress
 Updated 9/18/2020 8:50 AM

2020 No. 6	Location	Type of Work	Summary of Work
	Street Lighting Conversion Circuit N-5: S. 92 nd , W. Greenfield, S. 84 th , and UPRR Circuit P-3: S. 92 nd , Cleveland Ave, and W. Beloit Rd.	Street Lighting Conversion to low voltage parallel	The old street light circuits will be removed and converted from high voltage series to low voltage parallel with LED luminaires, including removing existing bases, salvaging poles and arms, installing low voltage infrastructure, and all incidental items necessary to complete the work.
			Comments
Contacts		City of West Allis	
Contractor Pro Electric, Inc. Don Manthei 262-649-6040 don@proelectricinc.us		KL Engineering Tony Steinert 920-450-7045 tsteinert@klengineering.com	